

Prescott Airport Base Bid Schedule

ID	Task Mode	Task Name	Duration	Start	Finish	February 2021													
						7	10	13	16	19	22	25	28	31	3	6	9		
1		TW B-4																	
2		Pothole Utilities	0.5 days	Mon 1/11/21	Mon 1/11/21														
3		Remove and Replace Storm Drain	2.5 days	Mon 1/11/21	Wed 1/13/21														
4		Patch Trench Lines	1 day	Wed 1/13/21	Thu 1/14/21														
5																			
6		TW B-3																	
7		Detention Basin	3 days	Thu 1/14/21	Mon 1/18/21														
8		Remove Storm Drains	4 days	Thu 1/14/21	Tue 1/19/21														
9		Install Storm Drains	19 days	Mon 1/18/21	Thu 2/11/21														
10																			
11																			
12		Phase 1A																	
13		Mill and Excavate Subgrade	1.5 days	Thu 1/14/21	Fri 1/15/21														
14		Lime Treated Subgrade	1.5 days	Fri 1/15/21	Sat 1/16/21														
15		Electrical	12 days	Mon 1/18/21	Tue 2/2/21														
16		Pave	1 day	Sat 1/30/21	Mon 2/1/21														
17																			
18		Phase 1B																	
19		Mill, Blend and Grade	2 days	Wed 2/3/21	Fri 2/5/21														
20		Pave	1 day	Fri 2/5/21	Sat 2/6/21														
21																			
22		Phase 1C																	
23		Excavation of Detention pond area	22 days	Mon 1/25/21	Mon 2/22/21														
24																			
25		Phase 2A																	
26		Mill Asphalt	2.5 days	Sat 2/6/21	Tue 2/9/21														
27		Remove Storm Drains	2.5 days	Tue 2/9/21	Thu 2/11/21														
28		Install Storm Drains	6.5 days	Thu 2/11/21	Fri 2/19/21														
29		Excavate Sub Grade	2 days	Thu 2/18/21	Sat 2/20/21														
30		Lime Treated Subgrade	3 days	Sat 2/20/21	Wed 2/24/21														
31		Electrical	17 days	Mon 2/22/21	Mon 3/15/21														
32		Place and Finsh Grade ABC	3 days	Mon 3/1/21	Thu 3/4/21														
33		Pave	3 days	Thu 3/4/21	Mon 3/8/21														
34																			
35		Phase 2B																	
36		(Night Work) Remove and Replace Storm Drains	1 day	Mon 2/8/21	Tue 2/9/21														

Project: PRC Taxiway C Date: Thu 1/7/21	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

Prescott Airport Base Bid Schedule

ID	Task Mode	Task Name	Duration	Start	Finish	February 2021													
						7	10	13	16	19	22	25	28	31	3	6	9		
37		(Night Work) Excavate Subgrade and Install Lime Treated Subgrade and ABC	1 day	Tue 2/9/21	Wed 2/10/21														
38		(Night Work) Electrical	3 days	Mon 2/8/21	Thu 2/11/21														
39		(Night Work) Pave and Seal Coat	1 day	Thu 2/11/21	Fri 2/12/21														
40																			
41		Phase 3A																	
42		Mill	8 days	Mon 3/8/21	Wed 3/17/21														
43		Remove Storm Drains	1 day	Thu 3/18/21	Fri 3/19/21														
44		Install Storm Drains	2 days	Wed 3/17/21	Fri 3/19/21														
45		Excavate Sub Grade	3 days	Thu 3/18/21	Mon 3/22/21														
46		Lime Treated Subgrade	6 days	Mon 3/22/21	Mon 3/29/21														
47		Electrical	27 days	Thu 3/25/21	Wed 4/28/21														
48		Place and Finsh Grade ABC	5.5 days	Mon 4/12/21	Mon 4/19/21														
49		Pave	3.5 days	Mon 4/19/21	Thu 4/22/21														
50																			
51		Phase 3B																	
52		(Night Work) Excavate Subgrade	2 days	Mon 3/8/21	Wed 3/10/21														
53		(Night Work) Lime Treated Subgrade	2 days	Tue 3/9/21	Thu 3/11/21														
54		(Night Work) Electrical	10 days	Thu 3/11/21	Wed 3/24/21														
55		(Night Work) Place and Finish Grade ABC	2 days	Tue 3/16/21	Thu 3/18/21														
56		(Night Work) Pave	0.5 days	Thu 3/18/21	Thu 3/18/21														

Project: PRC Taxiway C
Date: Thu 1/7/21

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			